

# Data center in Alvdal

## Time schedule - Norconsult

Pr: 2018-03-20

Job	Deadline	Status
Prepare site plan of the plot		Done. Latest 05.03.2018. Updated for the last information of buildings, con
Prepare documentation of water, drainage and access , including parking		Done - 12.03.2018
Prepare plan with coordinates and levels for the site and constructions		Done - 09.03.2018
Plan preparation, noise assessments and assoiated documents		Done - 20.03.2018
Prepare budget/cost estimate		Done - 20.03.2018
Prepare drawings and doc. for basement for buildings & structures	23.03.2018	In progress.
Application for the project		Done, 22.02.2018. Permit approved (02.03.2018)
Application to start removing forest, groundwork and basement		Done, 02.03.2018. Permit approved (05.03.2018)
Application for approval from the Labor Inspection Authority		Done, 15.03.2018. They have until four weeks to answer (latest 12.04), no ar
Application to place the containers and the office building	21.03.2018	We need the permit from Labor Inspection before the commune can give th
Application for to use the buildings	As fast as the buldings are finished	The commune have until three weeks to treat the application
Follow up during the construction period	Running	
Managment of design works	Running	

structions, roads, with more.

answer so far.  
e permit for the office building (12.04)